

**REQUEST FOR INFORMATION LOG**

<b>Organization Name:</b>		Beaumont-Cherry Valley Water District		
<b>Project Name:</b>		Pipeline Relocation Project for Beaumont MDP Line 16 (Pipelines 6A, 7, 8)		
<b>Project Manager:</b>		Mark Swanson		
<b>Last Updated:</b>		7/13/2022		
<b>No.</b>	<b>RFI Date</b>	<b>Date Answered</b>	<b>Description of RFI</b>	<b>Response to RFI</b>
1	7/7/2022	7/11/2022	Who will be responsible for soils compaction testing?	The District will utilize its contracted geotechnical firm for soils compaction testing.
2	7/7/2022	7/11/2022	How should mobilization for Pipelines 7 & 8 be handled should the work not be continuous? Bid Items 101-104 are only representative of the work for Pipeline 6A. Should there be similar for 7 & 8?	District has issued an addendum to the Bid Schedules, in which Items 102-104 have been added to Bid Schedules II and III as Items 224-226 and 314-316, respectively.
3	7/7/2022	7/11/2022	Item 101 sets forth costs for permitting. If BCVWD is to utilize an existing permit, are permits needed?	As per the District issued addendum, Bid Item 101 has been modified to remove "project permits".
4	7/8/2022	7/11/2022	Are bid bonds required for the bid package?	No. Bid bonds are not required for this Project.
5	7/12/2022	7/13/2022	Could District-furnished valves be delivered to Contractor's yard for assembly to be bolted up or does assembly need to happen on site?	All materials will remain within the area. The Contractor may utilize the District's Phase II pond site (where materials are stored) as a staging area. The site is located and accessible from Brookside Avenue (north side), just east of Beaumont Avenue. Please note that there is no power at this site, so a generator would be needed for things such as an air compressor, or other equipment.
6	7/12/2022	7/13/2022	Re: Bid Item 105 - Does pavement need to be sawcut and removed or can pavement be removed through grinding?	Sawcut is not mandatory. Grinding is acceptable.
7	7/12/2022	7/13/2022	Will there be construction staking for this project?	No. The layout will be horizontal only and conducted via a field walk with District Engineering & Field Staff. Storm drain facilities currently being installed should be below the pipelines. Other utilities (i.e. gas, FO) would be marked out through USA. Potholing shall be conducted by the contractor prior to construction to confirm horizontal and vertical locations of other existing utilities.
8				
9				
10				
11				